HardHat.

The Building Centre 26 Store Street London WC1E 7BT

T +44 (0)20 7636 6603 F +44 (0)20 7636 6603 W hardhat.co.uk

MEETING NOTE: Enderby Wharf August Construction Meeting

MEETING DATE: 5th August 2014

ATTENDING	Steve Wreyford Denise Howe Rachel Davies Sarah Davies Stephen Kevin Brian Manley Lorraine Turton Richard Buchanan Alice Headley Robert Hadley Andrew Hebden Deniel Whiting Charlotte Baker Ian Blore Cllr Stephen Brain (RB Greenwich) Cllr Denise Scott-McDonald (RB Greenwich) Cllr Chris Lloyd (RB Greenwich) David Levy (Barratt London) Patrick Clark (HardHat.) Joshua Lindsey (HardHat.)
VENUE	Sherard Hall, The Forum @ Greenwich
DATE	5 th August 2014
MINUTES	Patrick Clark (PC) introduced the meeting and thanked everyone for attending. PC asked attendees to agree the minutes from the last meeting, Charlotte Baker (CB) asked whether the actions could be addressed in turn. The actions from the last meeting were discussed, these were: • The marketing signs that residents felt were causing confusion • Dust and noise monitoring – reports are available from RB Greenwich

HardHat.

- The proposed meeting to discuss Enderby House HardHat to send dates
- An increase in communications and meetings Noted, meetings have been increased to monthly
- A review of phone numbers on the hoardings Brian Richardson's phone number is on the hoardings

Following this discussion the agenda items were addressed. David Levy (DL) explained the construction plan. Blocks D, G and H are currently being built and will be completed in mid-2015. The building work will move forward from the rear of the site, towards the river. Enderby House is part of Block B, which will be completed in 2018. These dates are subject to change. No further information on Enderby House will be available for some time as the project team are currently devoting their efforts to the rear of the site to build blocks F, C and E and the Marketing Suite.

The discussion then moved to the construction traffic on Christchurch Way. A small number of Barratt related vehicles have accidently used Christchurch Way, residents have been helpful in supplying photographs. A number of other vehicles unrelated to Barratt have also been spotted on Christchurch Way. Instructions have been reissued to all subcontractors and a new postcode is being used (SE10 0PL). One supplier has been removed for not abiding by these rules.

Following this, DL and residents discussed issues surrounding the terminal. DL explained that the terminal was due to be finished by 2018. He noted that Block B cannot be occupied until the terminal is complete.

The discussion then moved to the point of Telegraph Road. DL explained that construction vehicles have their wheels cleaned before leaving the site. There is also road cleaning in place on the new road to ensure vehicles do not transfer dirt onto the public road.

During Any Other Business the following points were raised:

- A request by Cllr Scott-McDonald for a site map during the next meeting
- A discussion about the green space on site
- A discussion about the protections in place for Enderby House
- A question about CCTV around the site this has now been installed
- A guestion about whether out of hours deliveries are being made
- Can we have representatives from Enderby Riverside, Alcatel and Dev Sec at the next meeting?

HardHat.

ACTIONS

- Review the signage on Christchurch Way and Trafalgar Road
- Review dust, noise and vibration reports and advise residents on how to access them*
- Enderby House meeting Design of Enderby House will begin in mid 2015 and construction/restoration works will begin in autumn 2016
- Make a site map available distributed in the latest construction newsletter

Fourth floor, The Woolwich Centre, Wellington Street, London SE18 6HQ

020 8921 8157

residentialservices@royalgreenwich.gov.uk

^{*}Dust, noise and vibration reports can be requested from Royal Borough of Greenwich Environmental Health: